



August 12th, 2022

RE: Ontario Street Update

Dear Dover residents,

Please see the following updates from Dover's City Engineer regarding Ontario Street Construction:

Dover Segment of Ontario Rd

Construction Items Completed: Removal of portions of existing asphalt has been completed.

Up Next: Sewer extension installation between Canoe Cove and Dover/Sandpoint City limit will begin Monday, Aug 15. After sewer installation, several hundred feet of roadway will be rebuilt and prepared for final paving.

Planned completion date: August 30, 2022

Sandpoint Segment of Ontario Rd

Construction Items Completed: Pavement removal is in progress. Culvert extension work is in progress.

Up Next: Embankment will be placed for roadway widening, followed by paving in a couple weeks.

Planned completion date: Sept 2, 2022